



Cave Creek Landfill Remediation Project

Weekly Update for week ending 8/21/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Grading of the southern end of the APS line to return the site to preconstruction conditions began.
- APS inspected and approved switch gear pad installation on 08/18/2020.
- APS delivered the switch cabinet on 08/20/2020.
- A Maricopa County Planning and Development Department Building inspector conducted an inspection of the switch gear pad on 08/21/2020, passed inspection.

Phase 2 GWTS (Conveyance Pipeline)

- Excavation, pipe installation and backfilling of northern pipeline run continued.
- The City of Phoenix building inspector was onsite 08/17/2020, 08/18/2020, 08/19/2020, 08/20/2020 and 08/21/2020 to inspect the trench and installed pipe (to date) prior to backfilling.
- In-situ density testing of the trench backfill was performed by a Wood materials testing technician on 08/21/2020.

Phase 3 GWTS (Injection Well and Infrastructure)

- Block material for the perimeter wall began arriving on 08/19/2020.
- Construction of the perimeter wall continued on 08/20/2020.
- Development of the Phase 3 Infrastructure 90% Design is ongoing.

SVE Operations (Source Remediation)

- A new blower was installed on SVE skid No. 2 and the system restarted 08/19/2020.
- Monthly SVE system sampling was completed on 08/19/2020.

Groundwater Characterization (Monitoring Well Installation)

- No updates to report on the access agreement with the Arizona State Land Department (ASLD) regarding the installation of MW-16 and MW-17.
- Wood contacted subcontractors to request quotes for preparation of a legal description and title report for the proposed MW-14A and MW-15A areas which are necessary for the Maricopa County Real Estate Department to begin negotiations with the property owner for access.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 08/17/2020.
- Wood and Maricopa County Risk Management participated in a monthly project progress update call on 08/18/2020.