



Cave Creek Landfill Remediation Project

Weekly Update for week ending 10/30/2020

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

Phase 1 GWTS (Onsite Infrastructure)

- Regrading of the APS line work area to restore the site to preconstruction conditions continued.
- The APS easement is scheduled to go before the Maricopa County Board of Supervisors for approval on 11/04/2020.
- APS is scheduled to begin pulling wire from the newly installed switchgear to the treatment compound transformer starting 11/6/2020.

Phase 2 GWTS (Conveyance Pipeline)

- Installation of ductile iron (DI) pipe in place of HDPE pipe at the transition from Phase 1 to Phase 2 was completed and the City of Phoenix (COP) inspected and approved of the installation on 10/26/2020.
- Hunter Contracting (construction subcontractor) began the pressure testing of the Phase 2 pipeline 10/24/2020; inspection by the COP is anticipated 11/06/2020.
- Site restoration of the Phase 2 pipeline work area per the COP approved landscape plan continued.

Phase 3 GWTS (Injection Well and Infrastructure)

- The Phase 3 Infrastructure Design plans are under review by the COP Planning and Development Department (PDD); Wood received a request by the COP PDD on 10/22/2020 for submission of a site plan in conjunction with the Phase 3 Infrastructure Design plans and is preparing the site plans.
- Wood is procuring a landscape subcontractor to install the COP PDD approved landscape features for the Phase 3 site; landscape installation will only be completed on the north, east and west side during the first mobilization. Landscaping of the south side will be completed following construction of the Phase 3 infrastructure.
- Installation of the Phase 3 perimeter wall gate was completed 10/21/2020 and is scheduled to be painted on 11/04/2020.

SVE Operations (Source Remediation)

- The SVE system operated throughout the reporting period.

Groundwater Characterization (Monitoring Well Installation)

- The access package for proposed groundwater monitoring wells MW-16 and MW-17 is scheduled to go before the Arizona State Land Board on 11/12/2020.
- Wood met with the Maricopa County Real Estate Department (MCRED) on site on 10/28/2020 at the Dove Valley Ranch (DVR) golf course property to discuss the areas needed for installation of wells MW-14 and MW-15; a follow up meeting with a drilling subcontractor is scheduled for

11/04/2020 after which revised exhibits and appraisal will be prepared to facilitate access negotiations.

- Wood continued work on a request for proposal (RFP) package for installation of the four additional wells identified in the Groundwater Characterization Workplan.

Communications

- Wood provided Maricopa County and ADEQ with a project update via email on 10/26/2020.
- ADEQ approved going to quarterly monitoring of injection well IW-01 on 10/26/2020 based on three consecutive months of non-detect results of groundwater samples.

Reporting

- No reports were submitted during the previous week.