



## **Cave Creek Landfill Remediation Project**

*Weekly Update for week ending 10/2/2020*

Below is a summary of activity that took place for the Cave Creek Landfill project last week.

### **Phase 1 GWTS (Onsite Infrastructure)**

- APS is revising the easement agreement for the electrical service line based on additional comments from the Maricopa County Department of Real Estate (MCDRE).

### **Phase 2 GWTS (Conveyance Pipeline)**

- Wood is working with the City of Phoenix (COP) Planning and Development Department (PDD) to make a minor revision to the Phase 2 design so that the pipeline can be pressure tested safely per the specifications.
- Photographs of proposed replacement trees associated with site restoration were submitted to the COP Parks Department (PD) on 09/30/2020; the COP PD approved the trees on 10/02/2020.

### **Phase 3 GWTS (Injection Well and Infrastructure)**

- Results were received for the 08/21/2020 groundwater samples collected from IW-01 and were non-detect for both the 724 and 749 feet below ground surface depths.
- Submittal of the Phase 3 Infrastructure 90% Design Plan Set to the COP PDD occurred on 09/30/2020.
- Wood is waiting on bids from landscape subcontractors to install the COP PDD approved landscape features for the Phase 3 site.
- Installation of the Phase 3 perimeter wall gate footing and access gate are scheduled to be completed 10/06/2020 through 10/09/2020.

### **SVE Operations (Source Remediation)**

- SVE Skid No. 2 was offline during the week due to need to reprogram alarm setpoints for the control panel; Skid No. 1 operated throughout the week.
- The Hydrosil media in the carbon adsorption system was replaced on 09/30/2020.

### **Groundwater Characterization (Monitoring Well Installation)**

- The access package for proposed groundwater monitoring wells MW-16 and MW-17 are scheduled to go before the Arizona State Land Board on 11/12/2020.
- The MCDRE is reviewing the title report and legal description for the property owned by the Dove Valley Ranch Golf Course where proposed groundwater monitoring wells MW-14 and MW-15 are sited.

### **Communications**

- Wood provided Maricopa County and ADEQ with a project update via email on 09/28/2020.

### **Reporting**

- No reports were submitted during the previous week.